

**KEYPLAN** NOT TO SCALE




BARRIER BOARDS ROAD CLOSED AHEAD

ROAD CLOSED

SCALE 1:1000

- 2. ALL TEMPORARY TRAFFIC MANAGEMENT DEVICES ARE TO BE IN ACCORDANCE WITH AS1742.3-2009.
- 3. ALL WORKERS SHALL WEAR REFLECTIVE CLOTHING IN ACCORDANCE AS1742.3-2009.
- 4. ALL SIGNS AND DEVICES SHALL BE ERECTED WITHIN THE LINE OF SIGHT OF THE ROAD USER. THEY SHALL NOT BE OBSTRUCTED BY VEGETATION OR PARKED VEHICLES AND SHALL BE POSITIONED WHERE THEY DO NOT BECOME A HAZARD TO PEDESTRIANS OR VEHICLES.
- 5. ALL EXISTING SPEED RESTRICTION SIGNAGE WITHIN THE WORKSITE MUST BE COVERED WHEN TEMPORARY ROADWORK SPEED RESTRICTION ARE IN OPERATION.
- 6. PARAWEB OR APPROVED EQUIVALENT CONTAINMENT FENCES SHALL BE ERECTED AROUND THE PERIMETER OF ALL EXCAVATIONS AND STOCKPILES.
- 7. ALL T1-5 (WORKER) SIGNS SHALL BE COVERED WHEN WORKERS ARE NOT ONSITE OR OUT OF WORK HOURS.
- 8. THIS PLAN IS PROVIDED AS CONCEPT ONLY. THESE TTM PLANS ARE TO BE DEVELOPED BY TTM DESIGNER OR PLAN SELECTOR AND ACHIEVE THIRD PARTY ENDORSEMENT BY ALL AFFECTED ASSET OWNERS AND USERS. THE TTM PLAN IS TO BE APPROVED BY ROADS ACT AND NATIONAL CAPITAL AUTHORITY PRIOR TO COMMENCING WORKS ON
- 9. THE CONTRACTOR SHALL PREPARE AND SUBMIT A TTM INCLUDING ANY STAGING THAT MAY BE REQUIRED FOR THE EXTERNAL SERVICES WORKS AND GENERAL SITE WORKS, INCLUDING RELEVANT PERMITS AND NOTIFICATIONS TO THE SUPERINTENDENT FOR REVIEW PRIOR TO SUBMISSION TO ROADS ACT AND NATIONAL CAPITAL AUTHORITY FOR APPROVAL. SUFFICIENT LEAD TIME FOR SUCH APPROVALS INCLUDING PUBLIC NOTIFICATIONS SHALL BE ALLOWED FOR IN THE CONTRACTOR'S PROGRAM.
- 10. MINIMUM CLEAR LANE WIDTH OF 3.0m SHALL BE MAINTAINED AT ALL TIMES.
- 11. WORKERS TO BE MINIMUM 1.2m FROM THE TRAFFIC LANE.
- 12. MINIMUM 2 WEEKS ADVANCED NOTIFICATION TO BE PROVIDED PRIOR TO ANY FULL OR PARTIAL ROAD CLOSURE.
- 13. MAXIMUM ALLOWABLE DURATION FOR STAGE 1 ROAD CLOSURE TO BE 8 WEEKS.
- 14. CONTRACTOR TO CONSULT WITH ACT EQUESTRIAN ASSOCIATION PRIOR TO SUBMITTING TTMS FOR APPROVAL.



CONTRACTORS SITE COMPOUND

SITE FENCE

EXISTING SIGN POST ERECT BOLLARDS AT MAX 4m CENTRES


Rev: 0

ERECT SIGN, BARRIER BOARD

TRAFFIC CONTROLLER

0 DOCUMENT READINESS

Plot Date: 17 April 2020 - 8:57 AM







DO NOT SCALE	Drawn	R. MARTINEZ	Designer	A. HUSSAIN	Client
Conditions of Use. This document may only be used by GHD's client (and any other person who GHD has agreed can use this document) for the purpose for which it was prepared and must not be used by any other person or for any other purpose.	Drafting Check	R. CASACLANG	Design Check	T. YEATS	Project
	Approved (Project Director)				Title
	Date				
	Scale	1:1000	This Drawing must not be used for Construction unless signed as Approved		Original Size

TRANSPORT CANBERRA & CITY SERVICES Project HEYSEN STREET LINK PATH Title CONCEPT TEMPORARY TRAFFIC MANAGEMENT PLAN STAGE 1 Original Size

Drawing No: 23-16600-C1101

RM | TY\* | SC\* |17.04.20